

Brent Riverside Park Landscape Phase 1B (Eastern & Western Reach) Implementation Works Programme

Document ref 1065-03-SH-011



Rev B Issued April 2017

This programme has been prepared based on the best information available at this stage. It is anticipated that a condition will be imposed on the RMA decision notice for Phase 1B North that any revisions to this programme as a result of the approval of the Detailed Delivery Programme under Condition 5.1 or for any other minor revisions will be capable of being submitted and approved by officers.

Key Items		Western Reach : October 2022 - October 2023 Eastern Reach : August 2021 - July 2022														
		Month 1	Month 2	Brent Riverside Park Engineering Works	Month 1	Month 2	Month 3	Month 4	Month 5	Month 6	Month 7	Month 8	Month 9	Month 10	Month 11	Month 12
	Site Operations Brent Riverside Park Landscape															
1	Contractor Mobilisation	■	■													
2	Erection of Protective Fencing to Trees and Vegetation to be Retained	■	■													
3	Tree and Shrub Clearance To be carried outside of the Bird Nesting Season		■	■	■											
4	Engineering Works			■	■	■	■	■	■	■	■	■	■	■	■	■
5	Construction of Paths/ Hard Landscape Areas / Street Furniture				■	■	■	■	■	■	■	■	■	■	■	■
6	Soiling Works						■	■	■	■	■	■	■	■	■	■
7	Turf Reinforcement Mats							■	■	■						
8	Tree Planting (containerised stock if planted outside planting season)												■	■	■	■
9	Shrub planting												■	■	■	■
10	Seeding												■	■	■	■
11	Aquatic / marginal planting													■	■	■
12	Practical Completion															■