

Threshold Spaces Implementation Works Programme

Document ref 1065-15-SH-03

Rev A: Issued April 2017

This programme has been prepared based on the best information available at this stage. It is anticipated that a condition will be imposed on the RMA decision notice for Phase 1B North that any revisions to this programme as a result of the approval of the Detailed Delivery Programme under Condition 5.1 or for any other minor revisions will be capable of being submitted and approved by officers.

Key Items		Early Works Tree Removal November 2017 - February 2018				Building Operations	June 2018 - October 2022				
		Month 1	Month 2	Month 3	Month 4		Month 1	Month 2	Month 3	Month 4	Month 5
	Site Operations Threshold Spaces										
1	Erection of Protective Fencing to Trees and Vegetation to be Retained as necessary	■	■								
2	Tree and Shrub Clearance To be carried outside of bird nesting season		■	■	■						
3	Building Operations					■					
4	Construction of hard paving, planter edges, street furniture, green walls and drainage						■	■	■	■	
5	Soiling works							■	■	■	
6	Tree Planting (containerised stock if planted outside planting season)									■	■
7	Shrub / Herbaceous Planting										■
8	Practical Completion										■